

Pilot Off Grid Implementation & Rollouts at Long Loyang Clinic

updated as of

31-Jan-19

	ı	2017	2017 2018										2019						
		2017	APRIL	MAY	JUNE	JULY	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APRIL	MAY	JUNE	JULY	
A	First Site Survey conducted on 2017 & obtain of project approval		AFRIL	WAI	JONE	JULI	AUG	SEFI	001	1404	DEC	JAN	FEB	WAR	AFRIL	WAI	JUNE	JOLI	
В	Equipment procurement & manufacturing (25March ~ 29 July 2018)							>											
С	Second Site Survey (Software simulation, Final Design, Cost analysis & Economics Planning)																		
D	Final System assembly and Factory Acceptance Test																		
E	On-going live run testing (November – December 2018)																		
F	Rectifying of electrolyzer plate (January 2019)																		
G	Second Factory Acceptance Test (March 2019)																		
н	Preparation of Pilot site (1-2 week)																		
ı	Estimated Shipping from factory(revised to early April 2019)					>													
J	Estimated Arrival at pilot site (April 2019)																		
к	Site Installation, Commissioning and Testing (1-2 weeks)																		
L	Operators training and Commencement of Pilot Study (revised to April & May 2019)																		
М	Pilot Study (3 months)																		

Initial Plan

Plan Delay

New Scope