

## Pilot Off Grid Implementation & Rollouts at Long Loyang Clinic

updated as of

24-April 19

		2017	2017 2018										2019								
			APR	MAY	JUN	JUL	AUG	SEP	ОСТ	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	
A	First Site Survey conducted on 2017 & obtain of project		<u> </u>																		
В	approval  Equipment procurement & manufacturing (25March ~ 29							<u> </u>													
	July 2018)																				
С	Second Site Survey (Software simulation, Final Design, Cost analysis & Economics Planning)																				
D	Final System assembly and Factory Acceptance Test					>															
E	On-going live run testing (November – December 2018)																				
F	Rectifying of electrolyzer plate																				
G	Second Factory Acceptance Test (revised to 22 April 2019 onwards)																				
н	Preparation of Pilot site (1-2 week)																				
Ŀ	Estimated Shipping from factory (revised to mid-May 2019)					<u> </u>											,				
J	Estimated Arrival at pilot site (early June 2019)																				
К	Site Installation, Commissioning and Testing (1-2 weeks)																				
L	Operators training and Commencement of Pilot Study (revised to June & July 2019)								>												
М	Pilot Study (3 months)																				
Initial Plan Plan Delay New Scope																					